COMPLETION REPORT

1	Name of work		**Site preparation and beautification to Indira Kitchen in ward no.14**
2	Sanctioned estimate No.& date		**EE/DD/TS/09/17-18 dt. 12/06/2017**
3	Head of Account which is Chargeable		**P 3106**
4	Entrustment order No. & Date		**EE/DD/WO/**
5	Time stipulated for completion of the work.		—
6	Name of the Contractor		**Sriramareddy**
7	Delay in execution of work		-
8	Measurements recorded in	MB No.	5674/16 17
		Page No.	567359 to 567361/2
9	Check measurement of the Asst. Executive Engineer/Executive Engineer on.....	MB No.	5674/16-17
		Page No.	567359 to 567361/2
10	Name of the Officer/official in charge of the work	Assistant Engineer	**D S Manjunath**
		Assistant Executive Engineer	**Shivakumar Wadeyar**

Sanctioned estimate Amount	Amount claims as per actually viz.,as per bill	Difference		Remarks
		Excess	Savings	
445000.00	**439671.00**	—	5329.00	-

1 Certified that the above work has been completed with in the stipulated time noted in the work order.
2 Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3 Certified that the above work has been executed by the contractor Satisfactory in accordance with the specification as embodied in the agreement.

Asst.Engineer
Ward No.14

Assistant Executive Engineer
Dasarahalli Sub Division
BBMP

Scanned by CamScanner